

Active Council Issues								
No.	Initiated	Research	Approval	Title	Description	Status / Actions	Opened	Targeted Close Date
UC67	OMO	UC	EC	Vacant UC position	The alternate Federal-Non DOD DOI position is vacant.	23Apr18: The OMO was informed that Mr. Kenneth Hallett is no longer working for the BLM.	23-Apr-18	30-Dec-18
UC76	OMO	UC	EC	Vacant UC position	The alternate SOA DPS position is vacant.	31Jul19: Mr. Leon Morgan was appointed as the new Deputy Commission for Public Safety leaving the alternate position vacant.	31-Jul-19	30-Sep-19
UC77								
Active Operational Issues								
No.	Initiated	Research	Approval	Title	Description	Status / Actions	Opened	Targeted Close Date
OP02	OMO	USARAK	UC	Birch Hill Master Site	Four of eight rectifiers have failed.	7Feb18: Per discussion at Feb 7 UC meeting, Mr. Rick Williams took action item to follow up on status of paperwork submittal for the funding to correct this discrepancy. 7Mar18: Mr. Williams advised the funding request had been submitted but there is no forward motion on getting this resolved. 19Jul18: USARAK expects funds to be available in DOD FY19. 27Mar19: Down to 3 out of 8 rectifiers. Loss of one more could take all of Zone 2 offline (site trunking only). 3Apr19: Mr. Williams briefed that the Department of Public Works is doing the work at Birch Hill and the parts are on order and funds requested. 10Jun19: Mr. Williams informed the OMO that DPW had now rejected the project and he was looking at a local contractor to do the work. 7Aug19: Mr. Williams informed the UC there are two contracts in the works for the project; the site could see a power refresh and they expect to submit the projects through the Defense Logistics Agency and through the Department of Public Works, possibly as soon as next week. 31Oct19: Work scheduled to begin January 6, 2020.	7-Feb-18	15-Apr-20
OP05	OMO	OIT	UC	MW Refresh	Outages caused by MW bouncing (Glenn Hwy to Richardson Hwy)	7Feb18: Funds were identified to replace this string of legacy MW last last year. Request to purchase was denied. 6Feb19: Funding for replacement is now in the procurement process. 4Nov19: 55-hops of microwave has been procured and installation has begun at various sites throughout the system.	7-Feb-18	30-Dec-20
OP06	OMO	JBER	UC	R1 North	Rectifier issue	11Mar19: One of the six rectifiers at the R1 North site has failed. 26Mar19: Per SSgt Paice, they are working to get quotes to get the battery banks and the rectifiers replaced.	11-Mar-19	30-Sep-19
OP07	OMO	SOA	UC	Quantars	Replacement of SOA Quantars	12Mar19: The ALMR System cannot go beyond the 7.17 software platform until the SOA completes the replacement of all of its Quantars.	12-Mar-19	31-Dec-20
OP08	OMO	USARAK	UC	Black Rapids	Battery plant failed testing	3Apr19: The SOA tested the battery plant at Black Rapids and found some of the battery cells are dead. Battery plant needs replaced. 7Aug19: Mr. Williams stated Black Rapids was still being looked at; the site could see a power refresh and they expect to submit the projects through the Defense Logistics Agency and through the Department of Public Works, possibly as soon as next week.	3-Apr-19	31-Dec-19
OP10	OMO	USARAK	UC	Donnelly Dome rectifiers	Rectifier issue	3Apr19: The rectifiers at Donnelly Dome need to be replaced. They are the same make as the ones at Birch Hill. No spares available and no one will work on them. 7Aug19: Mr. Williams stated Donnelly Dome needs a new DC power system; the site could see a power refresh and they expect to submit the projects through the Defense Logistics Agency and through the Department of Public Works, possibly as soon as next week.	3-Apr-19	31-Dec-19
OP12	OIT	Clear	UC	Clear	Microwave	3Apr19: The Clear microwave needs to be modernized	3-Apr-19	30-Jun-20
OP13								
Issues CLOSED at, or since, the last meeting								

NOTE: Yellow highlight indicates change since last meeting